EXTENDED BLOCK WORKING TICKET
Signal Box DateDay/.Month ./ .Year
Driver of Train Number
PART A (to be completed by signaller and driver)
Extended block working applies on theLine
between entrance signal
The exit signal is located before / at / beyond*
An 'end of extended block working' sign has / has not* been provided at the exit signal (*delete as required)
When authorised to proceed you must;
 Temporarily isolate the TPWS Pass the entrance signal at danger Ignore signal numbers(s)
You must STOP at the exit signal
You must also tell the guard (if provided) that extended block working is in operation.
During the movement, you must;
 Not exceed 50 mph (80 km/h) Not exceed 15 mph (25 km/h) over points, switch diamonds or swing-nose crossings if told you are the first train through the extended block working section Approach at caution and make sure that it is safe to pass over level crossings at:
Carry out the following additional instructions:
Authority is given to pass entrance signal at danger and proceed to exit signal at
PART B (tasks to be completed on arrival at the exit signal)
Driver, after stopping at the exit signal, you must;
Immediately reinstate TPWS

- Tell the signaller that your train has arrived at the exit signal
- Cancel this ticket by writing the word 'CANCELLED' across it
- Carry out the signaller's instructions for resuming normal working.

You must dispose of this form as shown in your company instructions.